











## Victor Valley Community College Advanced Technology Building

ID	Task Name	%	Start	Finish	A
1	<b>Advanced Technology Building</b>	4%	4/17/06	12/13/07	
2	NOTICE TO PROCEED	100%	4/17/06	4/17/06	
4	INST TEMP FENCING/POWER/TOILETS/SIGNAGE	90%	4/17/06	4/19/06	
3	MOBILIZATION	100%	4/20/06	4/28/06	
5	INDEPENDENT UTILITY SURVEY [BID PKG 1]	80%	4/20/06	4/21/06	
6	ATTEND PRE-DEMO WALK-THRU w/ARCHITECT	100%	4/21/06	4/21/06	
8	SAWCUT EXIST. CONC / SITE DEMO	80%	4/24/06	5/5/06	
123	INSTALL U/G SEWER & MH's	90%	5/8/06	6/2/06	
127	INSTALL STORM DRAINS, CB'S & DRAINS	80%	5/8/06	6/2/06	
128	INSTL U/G COLD WATER / FIRE WATER & APPURT.	80%	6/5/06	6/30/06	
168	INSTALL GAS LINE/SHUT-OFF VALVES	95%	6/5/06	6/23/06	
35	INSTALL U/G ELECTRICAL / FIBER OPTICS	0%	6/19/06	7/7/06	
169	INSTL U/G IRRIGATION CONN	75%	7/3/06	7/5/06	
120	U/G UTILITIES COMPLETED	90%	7/7/06	7/7/06	
7	SAT/SUN - CONN TO EXIST SYSTEMS [MIN. INTERRUPTN]	80%	7/10/06	7/11/06	
9	CLEAR & GRUB	90%	7/12/06	7/14/06	
12	ADV. TECH. BLDG. PAD SURVEY @ WEST	0%	7/17/06	7/17/06	
17	EXCAVATE FOOTINGS @ WEST	0%	7/18/06	7/24/06	
48	ADV. TECH. BLDG. PAD SURVEY @ EAST	0%	7/18/06	7/18/06	
49	EXCAV FOR U/G CONC. TUNNEL	0%	7/19/06	7/21/06	
53	FRP U/G MECH D/B CONC TUNNEL	0%	7/24/06	8/25/06	
20	FORM/REINF FOOTINGS @ WEST	0%	7/25/06	8/7/06	
24	POUR CONC FOOTINGS @ WEST	0%	8/8/06	8/10/06	
26	CMU STARTER WALLS @ WEST	0%	8/11/06	8/24/06	
28	BACKFILL FOR SOG @ WEST	0%	8/25/06	8/30/06	
54	BACKFILL & COMPACT	0%	8/28/06	9/1/06	
11	INST U/S ELECTRICAL @ WEST	0%	8/31/06	9/13/06	
13	INST U/S PLUMBING @ WEST	0%	8/31/06	9/13/06	
16	INST U/S FIRE WATER @ WEST	0%	8/31/06	9/13/06	
22	FORM/REINF SLAB ON GRADE @ WEST	0%	8/31/06	9/20/06	
18	EXCAVATE FOOTINGS @ EAST	0%	9/4/06	9/8/06	
19	FORM/REINF FTGS @ EAST [Incl Basement/Elev Pit]	0%	9/11/06	9/22/06	
31	INSTALL VAPOUR BARRIER @ WEST	0%	9/14/06	9/15/06	
40	POUR SOG @ WEST	0%	9/21/06	9/22/06	
23	POUR CONC FOOTINGS @ EAST	0%	9/25/06	9/27/06	
25	CURE & PROTECT SOG @ WEST	0%	9/25/06	9/29/06	
27	CMU STARTER WALLS @ EAST	0%	9/28/06	10/11/06	
30	FRP CIP COLUMNS @ WEST	0%	10/2/06	10/6/06	
34	INST STR STEEL COLUMNS @ WEST	0%	10/2/06	10/6/06	
43	INSTALL CMU WALLS I @ WEST	0%	10/2/06	10/27/06	
29	BACKFILL FOR SOG @ EAST	0%	10/12/06	10/17/06	
10	INST U/S ELECTRICAL @ EAST	0%	10/18/06	10/31/06	
14	INST U/S PLUMBING @ EAST	0%	10/18/06	10/31/06	
15	INST U/S FIRE WATER @ EAST	0%	10/18/06	10/31/06	

## Victor Valley Community College Advanced Technology Building

ID	Task Name	%	Start	Finish	A
21	FORM/REINF SOG @ EAST [Incl. Basement/Elev Pit]	0%	10/18/06	11/7/06	
36	INST STRUCT. STEEL BEAMS/TRUSSES @ WEST	0%	10/30/06	12/1/06	
41	INST STEEL DOOR FRAMES @ WEST	0%	10/30/06	11/3/06	
51	INSTALL CMU WALLS II @ WEST	0%	10/30/06	11/24/06	
32	INSTALL VAPOUR BARRIER @ EAST	0%	11/1/06	11/2/06	
39	POUR SOG @ EAST [Incl. Basement]	0%	11/8/06	11/9/06	
58	CURE & PROTECT SOG @ EAST	0%	11/9/06	11/16/06	
38	WELD STR STEEL @ WEST	0%	11/13/06	12/15/06	
44	INSTALL CMU WALLS I @ EAST	0%	11/17/06	12/14/06	
59	FRP CIP COLUMNS @ EAST [Incl Basement]	0%	11/17/06	11/30/06	
60	FRP BASEMENT CONC RET WALL I	0%	11/17/06	12/14/06	
64	INST STR STEEL COLUMNS @ EAST	0%	11/17/06	11/23/06	
45	INST HI/LO ROOF METAL DECK @ WEST	0%	12/4/06	12/15/06	
61	INST BASEMENT MASONRY	0%	12/15/06	1/11/07	
62	FRP BASEMENT CONC RET WALL II	0%	12/15/06	1/11/07	
46	INST PLYWD SHEATHING OVER RIGID INSUL'N @ WEST	0%	12/18/06	12/29/06	
89	DROP HANGERS/PIPE SPRTS THRU MTL DECK [WEST]	0%	12/18/06	1/12/07	
57	INST WALL/CEILING FRAMING @ WEST	0%	1/1/07	1/26/07	
47	ROUGH-IN PLUMBING @ WEST	0%	1/8/07	2/2/07	
50	ROUGH-IN FIRE SPRINKLER @ WEST	0%	1/8/07	2/2/07	
52	INSTALL CMU WALLS II @ EAST	0%	1/12/07	2/8/07	
68	INST METAL DECK OVER BASEMENT	0%	1/12/07	1/18/07	
75	INST STRUCT. STEEL BEAMS/TRUSSES @ EAST	0%	1/12/07	2/8/07	
83	INST STEEL DOOR FRAMES @ EAST	0%	1/12/07	1/18/07	
55	INST BLDG INSULATION @ WEST	0%	1/15/07	1/26/07	
56	INSTALL DOOR FRAMES @ WEST	0%	1/15/07	1/26/07	
70	POUR/CURE CONC OVER MTL DECK	0%	1/19/07	1/25/07	
33	ROUGH-IN ELECTRICAL @ WEST	0%	1/22/07	2/16/07	
37	ROUGH-IN LOW VOLT ELECTRICAL @ WEST	0%	1/22/07	2/16/07	
42	ROUGH-IN MECH/HVAC @ WEST	0%	1/22/07	2/16/07	
73	FRP BASEMENT STAIRS	0%	1/26/07	2/22/07	
80	WELD STR STEEL @ EAST	0%	1/26/07	3/1/07	
84	INSTALL GLASS BLOCK WALLS	0%	1/26/07	2/1/07	
94	HANG DRYWALL @ WEST	0%	1/29/07	2/23/07	
85	INST HI/LO ROOF METAL DECK @ EAST	0%	2/16/07	3/1/07	
97	TAPE & FINISH DRYWALL @ WEST	0%	2/26/07	3/23/07	
77	INST METAL STAIRS	0%	3/2/07	3/8/07	
87	INST PLYWD SHEATHING OVER RIGID INSUL'N @ EAST	0%	3/2/07	3/15/07	
98	DROP HANGERS/PIPE SPRTS THRU MTL DECK [EAST]	0%	3/2/07	3/29/07	
115	INST FLASHING & SHT MTL	0%	3/2/07	3/22/07	
117	INST ROOF ACCESS HATCHES	0%	3/2/07	3/8/07	
129	INST EQUIPMENT PLATFORMS	0%	3/2/07	3/8/07	
78	INST STL RAILINGS/HANDRAILS	0%	3/9/07	3/15/07	
125	INST MOD. BUILT-UP ROOFING SYSTEM	0%	3/9/07	3/29/07	

## Victor Valley Community College Advanced Technology Building

ID	Task Name	%	Start	Finish	A
99	INST WALL/CEILING FRAMING @ EAST	0%	3/16/07	4/12/07	
105	ROUGH-IN PLUMBING @ EAST	0%	3/23/07	4/19/07	
106	ROUGH-IN FIRE SPRINKLERS @ EAST	0%	3/23/07	4/19/07	
108	INST BLDG. INSULATION @ EAST	0%	3/30/07	4/12/07	
109	INSTALL DOOR FRAMES @ EAST	0%	3/30/07	4/12/07	
130	INST ROOFTOP HVAC EQUIPMENT	0%	3/30/07	4/5/07	
159	INST MET-TILE ROOFING AT HIGH ROOF	0%	3/30/07	4/12/07	
101	ROUGH-IN ELECTRICAL @ EAST	0%	4/6/07	5/3/07	
102	ROUGH-IN LOW VOLT ELECTRICAL @ EAST	0%	4/6/07	5/3/07	
104	ROUGH-IN MECH/HVAC @ EAST	0%	4/6/07	5/3/07	
158	INST ROOF PROT WALK PADS	0%	4/6/07	4/10/07	
167	RESUME SITEWORK	0%	4/12/07	4/12/07	
184	START WALKWAY - BRIDGE	0%	4/12/07	4/12/07	
111	HANG DRYWALL @ EAST	0%	4/13/07	5/10/07	
160	INST GUTTERS & DOWNSPOUTS	0%	4/13/07	4/26/07	
173	INST EXT STAIRWELL FTGS / STAIRS @ EAST	0%	4/13/07	5/24/07	
185	TEMP FENCING, POWER, TEMP FACILITIES	0%	4/13/07	4/17/07	
186	SUB-EXCAV & COMPACT @ FTGS	0%	4/18/07	4/26/07	
112	TAPE & FINISH DRYWALL @ EAST	0%	4/27/07	5/24/07	
132	INST EXT. PLASTER @ SOFFIT	0%	4/27/07	6/7/07	
166	INST EXT. STEEL PIPE GUARD RAIL	0%	4/27/07	5/10/07	
187	EXCAVATE WALKWAY FTGS.	0%	4/27/07	5/1/07	
188	INST FORMS / REBAR @ WALKWAY FTGS	0%	5/2/07	5/4/07	
174	INST SITE WALLS @ STAIRWELLS [EAST]	0%	5/4/07	6/14/07	
189	POUR WALKWAY FTGS.	0%	5/7/07	5/7/07	
190	FORM / REBAR CONC SUPPORT WALLS/COLS.	0%	5/8/07	5/28/07	
161	INSTALL DOWNSPOUTS	0%	5/11/07	5/17/07	
163	INST EXTERIOR LIGHTING	0%	5/11/07	5/17/07	
191	ROUGH - ELECTRICAL	0%	5/15/07	5/17/07	
165	INST EXTR BLDG. SIGNAGE	0%	5/18/07	5/22/07	
162	INSTALL METAL LOUVER	0%	5/23/07	5/29/07	
67	INST CERAMIC/QUARRY TILES	0%	5/25/07	6/21/07	
76	INSTALL WINDOWS/GLAZING I	0%	5/25/07	6/14/07	
114	INST GLAZED ALUM CURTAIN WALLS	0%	5/25/07	6/14/07	
116	SET EXT HOLLOW MTL FRAMES	0%	5/25/07	6/7/07	
121	INST ELEVATOR DR FRMS / HYDR. / GUIDE RAILS	0%	5/25/07	6/14/07	
124	INST ROLL-DOWN DRS	0%	5/25/07	5/31/07	
192	POUR / STRIP CONC SPRT WALLS/COLS.	0%	5/29/07	6/1/07	
164	INST EXTERIOR PAINT/ANTI-GRAFFITI	0%	6/1/07	6/14/07	
193	BACKFILL & COMPACT @ WALKWAY FTGS	0%	6/4/07	6/7/07	
72	INSTALL EXT/INT DOORS	0%	6/8/07	6/21/07	
118	INST ENTRANCES & STOREFRONTS	0%	6/8/07	7/5/07	
170	INST U/G HYDRONIC PIPE [TO END OF NEW ACCESS RD]	0%	6/8/07	7/5/07	
194	DELIVER & STAGE W/W STR. STEEL	0%	6/8/07	6/12/07	

## Victor Valley Community College Advanced Technology Building

ID	Task Name	%	Start	Finish	A
195	ERECT/INSTALL WALKWAY STR. STEEL	0%	6/13/07	7/3/07	
63	PAINT / WALL COVERINGS I	0%	6/15/07	7/12/07	
93	INSTALL WINDOWS/GLAZING II	0%	6/15/07	7/12/07	
175	BACKFILL & COMPACT	0%	6/15/07	6/28/07	
69	FINISH PLUMBING	0%	6/22/07	7/19/07	
74	INST HARDWARE	0%	6/22/07	7/5/07	
66	INST ACOUSTIC CEILING GRID	0%	6/29/07	7/12/07	
131	FINE GRADE	0%	6/29/07	7/5/07	
196	INST WALKWAY METAL DECKING	0%	7/4/07	7/10/07	
119	INST AUTO SLIDING DRS	0%	7/6/07	7/12/07	
133	ON-SITE CONC CURBS/RAMPS/FLATWORK (WEST)	0%	7/6/07	8/16/07	
134	INSTALL IRRIGATION	0%	7/6/07	8/2/07	
171	INST U/G HYDRONIC PIPE II [TO CNTRL PLNT]	0%	7/6/07	8/16/07	
197	INST AREA DRAINS & PLUMBING	0%	7/11/07	7/12/07	
79	FINISH ELECT/ FIXTURES/SWITCHBRD	0%	7/13/07	8/16/07	
81	FINISH FIRE LIFE SAFETY & TELECOM DEVICES	0%	7/13/07	8/16/07	
82	FINISH MECH / HVAC	0%	7/13/07	8/16/07	
86	FINISH FIRE SPRINKLERS	0%	7/13/07	8/2/07	
126	INST GLASS RAILINGS @ BASEMENT	0%	7/13/07	7/19/07	
137	INST COMP CIP COLUMN CAPITALS	0%	7/13/07	7/26/07	
198	POUR CONC OVER WALKWAY DECK	0%	7/13/07	7/17/07	
199	FRAMING / HR BACKING @ W/W SIDE WALLS	0%	7/18/07	7/31/07	
71	TOILET PARTITIONS & ACCESS.	0%	7/20/07	8/2/07	
136	INSTALL LANDSCAPING	0%	7/20/07	8/16/07	
200	CONT. ROUGH ELECTRICAL	0%	7/20/07	7/24/07	
201	INST W/W LATH & PLASTER	0%	8/1/07	8/21/07	
172	U/G UTILITIES COMPLETED II	0%	8/16/07	8/16/07	
176	ON-SITE CONC CURBS/RAMPS/FLATWORK (EAST)	0%	8/16/07	9/27/07	
65	PAINT / WALL COVERINGS II	0%	8/17/07	9/13/07	
88	ENERGIZE BLDG.	0%	8/17/07	8/21/07	
177	INST AC PARKING LOT BASE	0%	8/17/07	8/23/07	
181	INSTALL EXTR GUARDRAILS / HANDRAILS	0%	8/17/07	8/23/07	
182	INST EXTR SIGNS/ID DEVICES	0%	8/17/07	8/23/07	
140	TEST MECH/HVAC SYSTEMS	0%	8/22/07	8/28/07	
141	TEST ELECTRICAL SYSTEMS	0%	8/22/07	8/24/07	
202	INST SHT METAL COPING/EXP & SEP JTS	0%	8/22/07	8/28/07	
107	INST ACOUST. CEILING TILES [LOW CEILING]	0%	8/24/07	9/6/07	
135	INST TECTUM CEILING TILES [HIGH CEILING]	0%	8/24/07	8/30/07	
178	INST AC PAVING @ PARKING LOT 4	0%	8/24/07	8/30/07	
203	INSTALL WALKWAY HANDRAILS	0%	8/29/07	8/31/07	
204	INST FIN ELECTRICAL/LIGHT FIXT.	0%	8/29/07	8/31/07	
205	INST W/P FINISH TRAFFIC COATING	0%	9/3/07	9/7/07	
91	INSTALL CARPET / CT / CM & BASE	0%	9/7/07	10/4/07	
92	INSTAL RES/SHEET VINYL FLOORING	0%	9/7/07	9/13/07	

## Victor Valley Community College Advanced Technology Building

ID	Task Name	%	Start	Finish	A
206	INST WALKWAY PAINT & SEALERS	0%	9/10/07	9/14/07	
145	INST PROJECTION SCREENS	0%	9/13/07	9/20/07	
103	INSTALL CASEWORK	0%	9/14/07	10/11/07	
138	INST RAISED ACCESS FLRING	0%	9/14/07	10/11/07	
144	INS ELEVATOR CAB / FIN CONN / ACTIVATE	0%	9/14/07	9/27/07	
207	COMPLETE WALKWAY - BRIDGE	0%	9/14/07	9/14/07	
100	FINISH CARPENTRY	0%	9/21/07	10/4/07	
142	INST RECESED ENTRANCE MATS	0%	9/21/07	9/24/07	
143	INST REVOLVING DR @ WEST ENTRANCE	0%	9/25/07	10/1/07	
179	INST AC FIRE ACCESS RD BASE [EAST]	0%	9/28/07	10/4/07	
147	INST DISPLAY CASES	0%	10/4/07	10/11/07	
152	INST MARKER BOARDS	0%	10/4/07	10/11/07	
95	INSTALL INT. SIGNAGE	0%	10/5/07	10/11/07	
96	INST FIRE EXT CABS/UNITS	0%	10/5/07	10/11/07	
148	INST MISC SPECIALTIES	0%	10/5/07	10/11/07	
150	INST CORNER/END GUARDS	0%	10/5/07	10/9/07	
151	INST MOTORIZED ROLER SHADES	0%	10/5/07	10/11/07	
153	PROJECT CLOSE-OUT/WARRANTIES	0%	10/5/07	11/8/07	
154	RECORD DOCS/O&M MANUALS	0%	10/5/07	11/8/07	
155	IN-SERVICE DISTRICT STAFF TRAINING	0%	10/5/07	11/8/07	
180	INSTALL AC PAVING [EAST]	0%	10/5/07	10/11/07	
90	TEST & BALANCE HVAC	0%	10/12/07	10/18/07	
139	INSTALL STRIPING [ALL AREAS]	0%	10/12/07	10/18/07	
110	PUNCHLIST	0%	10/19/07	11/8/07	
149	INSTL WHEEL BUMPERS	0%	10/19/07	10/22/07	
183	SITE WASH-DOWN	0%	10/23/07	10/24/07	
146	SITWORK PUNCHLIST	0%	10/25/07	10/31/07	
122	FINAL INSPECTION	0%	11/9/07	11/15/07	
156	COMPL'N M/S [Excl. Holidays/Ordinal Sch.]	0%	11/13/07	11/13/07	
157	HOLIDAY ALLOWANCE [APPL. TO ORDINAL SCH]	0%	11/16/07	12/13/07	
113	PROJECT COMPLETION	0%	12/13/07	12/13/07	