

# July 2006

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1
GENERAL CONDITIONS, 412 days						
INSTALL U/G ELECTRICAL / FIBER OPTICS, 15 days						
2	3	4	5	6	7	8
GENERAL CONDITIONS, 412 days						
INSTALL U/G ELECTRICAL / FIBER OPTICS, 15 days						
	INSTL U/G IRRIGATION CONN, 3 days				U/G UTILITIES COM	
9	10	11	12	13	14	15
GENERAL CONDITIONS, 412 days						
	SAT/SUN - CONN TO EXIST SYSTEMS			CLEAR & GRUB, 3 days		
16	17	18	19	20	21	22
GENERAL CONDITIONS, 412 days						
	ADV. TECH. BLDG.	EXCAVATE FOOTINGS @ WEST, 5 days				
		ADV. TECH. BLDG.	EXCAV FOR U/G CONC. TUNNEL, 3 days			
23	24	25	26	27	28	29
GENERAL CONDITIONS, 412 days						
EXCAVATE FOOTINGS @ WEST, 5 days		FORM/REINF FOOTINGS @ WEST, 10 days				
	FRP U/G MECH D/B CONC TUNNEL, 25 days					
30	31					
GENERAL CONDITIONS, 412 days						
FORM/REINF FOOTINGS @ WEST, 10 days						
FRP U/G MECH D/B CONC TUNNEL, 25 days						