

August 2006

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1	2	3	4	5
GENERAL CONDITIONS, 412 days						
FORM/REINF FOOTINGS @ WEST, 10 days						
FRP U/G MECH D/B CONC TUNNEL, 25 days						
6	7	8	9	10	11	12
GENERAL CONDITIONS, 412 days						
FORM/REINF FOOTINGS @ WEST, 10 d		POUR CONC FOOTINGS @ WEST, 3 days			CMU STARTER WALLS @ WEST, 10 day	
FRP U/G MECH D/B CONC TUNNEL, 25 days						
13	14	15	16	17	18	19
GENERAL CONDITIONS, 412 days						
CMU STARTER WALLS @ WEST, 10 days						
FRP U/G MECH D/B CONC TUNNEL, 25 days						
20	21	22	23	24	25	26
GENERAL CONDITIONS, 412 days						
CMU STARTER WALLS @ WEST, 10 days				BACKFILL FOR SOG @ WEST, 4 days		
FRP U/G MECH D/B CONC TUNNEL, 25 days						
27	28	29	30	31		
GENERAL CONDITIONS, 412 days						
BACKFILL FOR SOG @ WEST, 4 days				INST U/S ELECTRICAL @ WEST, 10 days		
				INST U/S PLUMBING @ WEST, 10 days		
				INST U/S FIRE WATER @ WEST, 10 days		
				FORM/REINF SLAB ON GRADE @ WEST, 15 days		
BACKFILL & COMPACT, 5 days						