



## PROJECTED CONSTRUCTION TIMELINES

### Advanced Technology Center

	Advertise Bids (MP)	December 12, 2005
	Contractor Bid Preparation Period (6 weeks)	
B	Open Bids	January 23, 2006
	Complete Value Engineering process	January 30, 2006
A	Apply for State Revenue Bond Augmentation	90 Days process
	Request approval to Re-bid project (MP)	February 6, 2006
	Advertise Bids Again (MP)	February 20, 2006
	Contractor Bid Preparation Period (3 weeks)	
B	Open Bids	March 13, 2006
	Approval from DGS & DOF to award bid	March 27, 2006
A	Approval for Augmentation	May 1, 2006
	V.V.C. Board approval to award contract	May 9, 2006
BC	Begin Construction	July 1, 2006
EC	End Construction	January 1, 2008

## Speech/Drama Addition

DSA	DSA Sign off on Working Drawings	November 2005
	Request approval from DGS & DOF to Bid project	January 9, 2006
	Advertise Bids (MP)	January 30, 2006
	Contractor Bid Preparation Period (6 wks.)	
B	Open Bids	March 13, 2006
	Approval from DGS & DOF to award bid	March 27, 2006
	V.V.C. Board approval to award contract	April 11, 2006
B	Award Bidder	April 17, 2006
BC	Begin Construction	June 1, 2006
EC	End Construction	December 2007

## Adaptive Physical Education center

	Request re-appropriation of funds from DGS & DOF to extend into next Fiscal year	Dec, 2005
	Complete C.E.Q.A. process	Jan 10, 2006
P	Submittal of preliminary drawings to DGS	Jan 23, 2006
	Request working Drawing monies from DOF	Jan 23, 2006
WD	Submit completed working drawings to DSA	
	For approval	May 15, 2006
DSA	DSA sign off on working drawings	Nov 15, 2006
	Request approval from DGS & DOF to bid project	Nov 20, 2006
	Advertise Bids (MP)	Dec 1, 2006
	Contractor Bid Preparation Period (6 wks.)	
B	Open Bids	Jan 16, 2007
	Request approval from DGS & DOF to award bid	Jan 30, 2007
	V.V.C. Board approval to award contract	Feb 13, 2007
B	Award Bidder	Feb 26, 2007
BC	Begin Construction	April 1, 2007
EC	End Construction	September 2008

